

AMENDMENT NO. 7
LETTER OF AGREEMENT
BETWEEN
CITY OF REDONDO BEACH
AND
THE LOS ANGELES COUNTY METROPOLITAN TRANSPORTATION AUTHORITY

This Amendment No. 7 to Letter of Agreement (this "Amendment"), is dated as of March 18, 2024, by and between City of Redondo Beach ("Project Sponsor"), and the Los Angeles County Metropolitan Transportation Authority ("LACMTA").

RECITALS:

A. Project Sponsor and LACMTA entered into that certain Letter of Agreement No. LOA.P00F3502, dated December 27, 2012, which was amended on February 12, 2016; November 1, 2018; February 1, 2019; October 1, 2020; October 27, 2021; and March 17, 2023 (as amended, the "Existing LOA"), which Existing LOA provides for the Redondo Beach Bicycle Plan Implementation, ("the Project"); and

B. Whereas, LACMTA Board on September 28, 2023, desires to extend the lapsing date of Funds programmed for Fiscal Year (FY) 2015-16 to June 30, 2024; and

C. Project Sponsor and LACMTA desire to amend the Existing LOA as provided herein.

AGREEMENT:

NOW, THEREFORE, for good and valuable consideration, the receipt and adequacy of which are hereby acknowledged, the parties hereby agree as follows:

1. Part II, Paragraph 6.1(ii) of the Existing LOA is hereby amended by deleting it in its entirety and replacing it with the following: “Funds programmed for FY2015-16 are subject to lapse on June 30, 2024. Project Sponsor shall allocate or obligate these Funds by the lapsing date.”

2. “Attachment B – Scope of Work, attached to the Existing LOA is hereby amended by deleting the Project Schedule and replacing it with the following Revised Project Schedule:”

LOA Milestones	Amendment No. 6 Schedule in LOA Scope of Work		Revised Project Schedule	
	Start Date	End Date	Start Date	End Date
Environmental Clearance	Completed	Completed	Completed	Completed
Design Bid & Award	Completed	Completed	Completed	Completed
Design	Completed	Completed	Completed	Completed
Right-of-Way Acquisition	10/2022	03/2023	10/2022	03/2023
Construction Bid & Award (E-76)	05/2023	08/2023	05/2023	03/2024
Construction	10/2023	01/2024	05/2024	08/2024
Total Project Duration (Months)	13 Months		33 Months	

3. Except as expressly amended hereby, the Existing LOA remains in full force and effect as originally executed. All rights and obligations of the parties under the Existing LOA that are not expressly amended by this Amendment shall remain unchanged.

IN WITNESS WHEREOF, the parties have caused this Amendment No. 7 to be duly executed and delivered as of the above date.

LOS ANGELES COUNTY
METROPOLITAN TRANSPORTATION AUTHORITY

By: _____ Date: _____
Stephanie N. Wiggins
Chief Executive Officer

APPROVED AS TO FORM:

DAWYN R. HARRISON
County Counsel

By: _____ Date: _____
 Digitally signed by: 4dd8a4b6-a104-429a-9907-9b6d6de7c696
DN: CN = 4dd8a4b6-a104-429a-9907-9b6d6de7c696
Date: 2024.06.27 15:30:48 -08'00'
Deputy

CITY OF REDONDO BEACH

By: _____ Date: _____
James A. Light
Mayor

APPROVED AS TO FORM:

By: _____ Date: _____
Michael W. Webb
City Attorney